

Grunnáætlun GG Verks fyrir Dvergsreit.

ID	Task Mode	Task Name	Duration	Start	Finish	Timeline																							
						Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	
1		Dvergsreitur	454 days	Mon 5.10.20	Thu 30.6.22																								
2		Hönnun	128 days	Mon 5.10.20	Wed 31.3.21																								
3		Gerð aðaluppdráttar	74 days	Mon 5.10.20	Thu 14.1.21																								
4		Aðaluppdrættir til Hfj	0 days	Fri 15.1.21	Fri 15.1.21																								
5		Gerð séruppdráttar	63 days	Mon 4.1.21	Wed 31.3.21																								
6		Framkvæmd	369 days	Mon 1.2.21	Thu 30.6.22																								
7		Aðstöðusköpun	20 days	Mon 1.2.21	Fri 26.2.21																								
8		Jarðvinna	33 days	Mon 22.2.21	Wed 7.4.21																								
9		Gerð sökkulveggja	50 days	Wed 7.4.21	Tue 15.6.21																								
10		Burðarvirki	153 days	Mon 17.5.21	Wed 15.12.21																								
11		Gröfjöfnun lóðar	30 days	Thu 1.7.21	Wed 11.8.21																								
12		Frágangur innanhúss	217 days	Wed 1.9.21	Thu 30.6.22																								
13		Frágangur utanhúss	174 days	Mon 1.11.21	Thu 30.6.22																								
14		Lóðarfrágangur	54 days	Mon 18.4.22	Thu 30.6.22																								
15		Verklök	0 days	Thu 30.6.22	Thu 30.6.22																								