

ID	Task Name	Duration	Start	Finish	Gantt Chart																							
					3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			3rd Quarter			4th Quarter			1st Quarter			2nd Quarter		
					Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr		
1	Arkitektahönnun	208 days	Wed 20.7.16	Fri 5.5.17	[Gantt bar for Arkitektahönnun]																							
2	Ráðgjafarsamningur	1 day	Wed 20.7.16	Wed 20.7.16	[Gantt bar for Ráðgjafarsamningur]																							
3	Frumdrög	26 days	Thu 21.7.16	Thu 25.8.16	[Gantt bar for Frumdrög]																							
4	Umfjöllun um frumdrög	7 days	Fri 26.8.16	Mon 5.9.16	[Gantt bar for Umfjöllun um frumdrög]																							
5	Forhönnun	34 days	Tue 6.9.16	Fri 21.10.16	[Gantt bar for Forhönnun]																							
6	Samræming og rýni forh	5 days	Mon 24.10.16	Fri 28.10.16	[Gantt bar for Samræming og rýni forh]																							
7	Forhönnunarskýrsla	5 days	Mon 31.10.16	Fri 4.11.16	[Gantt bar for Forhönnunarskýrsla]																							
8	Umfjöllun um forhönnun	5 days	Mon 7.11.16	Fri 11.11.16	[Gantt bar for Umfjöllun um forhönnun]																							
9	Aðalteikningar	20 days	Mon 14.11.16	Fri 9.12.16	[Gantt bar for Aðalteikningar]																							
10	Sérteikningar arkitekta	40 days	Mon 12.12.16	Fri 3.2.17	[Gantt bar for Sérteikningar arkitekta]																							
11	Sérteikningar, innréttingar	90 days	Mon 12.12.16	Fri 14.4.17	[Gantt bar for Sérteikningar, innréttingar]																							
12	Útboðsgögn uppsteypa húss	5 days	Mon 6.2.17	Fri 10.2.17	[Gantt bar for Útboðsgögn uppsteypa húss]																							
13	Útboðsgögn frágangur utanhúss	15 days	Mon 6.2.17	Fri 24.2.17	[Gantt bar for Útboðsgögn frágangur utanhúss]																							
14	Útboðsgögn innanhússfrágangur	15 days	Mon 17.4.17	Fri 5.5.17	[Gantt bar for Útboðsgögn innanhússfrágangur]																							
15	Verkfræðihönnun	162 days	Thu 22.9.16	Fri 5.5.17	[Gantt bar for Verkfræðihönnun]																							
16	Forhönnun	27 days	Thu 22.9.16	Fri 28.10.16	[Gantt bar for Forhönnun]																							
17	Samræming og rýni forh	5 days	Mon 31.10.16	Fri 4.11.16	[Gantt bar for Samræming og rýni forh]																							
18	Forhönnunarskýrsla	5 days	Mon 7.11.16	Fri 11.11.16	[Gantt bar for Forhönnunarskýrsla]																							
19	Umfjöllun um forhönnun	5 days	Mon 7.11.16	Fri 11.11.16	[Gantt bar for Umfjöllun um forhönnun]																							
20	Hönnun burðarvirkja	50 days	Mon 14.11.16	Fri 20.1.17	[Gantt bar for Hönnun burðarvirkja]																							
21	Hönnun lagna- og rafkerfa	110 days	Mon 14.11.16	Fri 14.4.17	[Gantt bar for Hönnun lagna- og rafkerfa]																							
22	Útboðsgögn jarðvinna	15 days	Mon 14.11.16	Fri 2.12.16	[Gantt bar for Útboðsgögn jarðvinna]																							
23	Útboðsgögn uppsteypa húss	10 days	Mon 23.1.17	Fri 3.2.17	[Gantt bar for Útboðsgögn uppsteypa húss]																							
24	Útboðsgögn innanhússfrágangur	15 days	Mon 17.4.17	Fri 5.5.17	[Gantt bar for Útboðsgögn innanhússfrágangur]																							
25	Útboð	206 days	Fri 2.9.16	Fri 16.6.17	[Gantt bar for Útboð]																							
26	Útboð á verkfræðihönnun	14 days	Fri 2.9.16	Wed 21.9.16	[Gantt bar for Útboð á verkfræðihönnun]																							
27	Útboð á jarðvinnu	15 days	Mon 5.12.16	Fri 23.12.16	[Gantt bar for Útboð á jarðvinnu]																							
28	Útboð á uppsteypu húss	20 days	Mon 6.2.17	Fri 3.3.17	[Gantt bar for Útboð á uppsteypu húss]																							
29	Útboð á innanhússfrágangi	30 days	Mon 8.5.17	Fri 16.6.17	[Gantt bar for Útboð á innanhússfrágangi]																							
30	Framkvæmd	348 days	Mon 26.12.16	Wed 25.4.18	[Gantt bar for Framkvæmd]																							
31	Jarðvinna	55 days	Mon 26.12.16	Fri 10.3.17	[Gantt bar for Jarðvinna]																							
32	Uppsteypa húss	80 days	Mon 13.3.17	Fri 30.6.17	[Gantt bar for Uppsteypa húss]																							
33	Frágangur utanhúss	82 days	Mon 3.7.17	Tue 24.10.17	[Gantt bar for Frágangur utanhúss]																							
34	Frágangur innanhúss	210 days	Mon 3.7.17	Fri 20.4.18	[Gantt bar for Frágangur innanhúss]																							
35	Lóðarframkvæmd	82 days	Mon 3.7.17	Tue 24.10.17	[Gantt bar for Lóðarframkvæmd]																							
36	Verklok	3 days	Mon 23.4.18	Wed 25.4.18	[Gantt bar for Verklok]																							

Project: 16172-Sólvangur-heild
Date: Fri 26.8.16

Task		Inactive Milestone		Start-only		Path Predecessor Summary Task	
Split		Inactive Summary		Finish-only		Path Predecessor Normal Task	
Milestone		Manual Task		External Tasks		Progress	
Summary		Duration-only		External Milestone		Manual Progress	
Project Summary		Manual Summary Rollup		Deadline			
Inactive Task		Manual Summary		Path Predecessor Milestone Task			